

**APPENDIX A****Timeline of Events for WSS - Community Hub Project**

Timeline	
April 11, 2017	Meeting held with user groups at WSS to establish the necessities to use the \$3,300,000 community hub funding.
September 8, 2017	Community hub funding carried over into business case along with the addition for the school.
January 31, 2018	Project was given over to capital project management.
August 29, 2018	Awarded architect for community hub and addition. Treated it as one project.
January 18, 2019	Meeting with EDU, discussions for new school instead of addition.
March 11, 2019	Direction given to proceed with Construction Management contract to complete community hub project. Provided direction to architect to focus on community hub work.
April 16, 2019	Award Construction Manager.
July 1, 2019	Start of construction.
August 31, 2019	Original construction completion.
November 26, 2019	Request for additional funds of \$1,500,000.
May 24, 2020	Request for additional funds of \$1,100,000.
July 31, 2020	Construction completion.